

MOBILE CLINIC PRE-TRIP CHECKLIST

DRIVER CONDUCTING CHECKLIST: _____ DATE: _____

FUEL ADDED: YES NO NUMBER OF GALLONS: _____

STARTING MILEAGE: _____ ENDING MILEAGE: _____ MILES TRAVELED: _____

ENGINE CHECK

FLUID LEVELS

Coolant

Hydraulic Fluid / Power Steering Fluid

Engine Oil

Brake Fluid

OTHER:

All Hoses are Clamped

No Signs of Leakage Under Coach

All Belts are Tight

LIGHT CHECK

FRONT OF COACH

Clearance Lights L & R Turn Signals

4-Way Flashers High / Low Beams

Horn Fog Lights

REAR OF COACH

Clearance Lights Left & Right Turn Signals

4-Way Flashers Brake Lights

License Plate Light Reverse Lights

SAFETY CHECK

Always conduct the Safety Check in a counter-clockwise direction, starting at the side entrance door, so that the driver will be facing any possible oncoming traffic.

COACH EXTERIOR:

- Before opening any doors, be sure to disarm the vehicle alarm system with the key fob (if equipped).
- Starting at the entrance door, open and close the door to make sure the steps are retracted.
- Check the curb side front tire for inflation, condition of the tire, and depth of tread (> 4/32")
- Check that the curb side compartment doors are latched and locked
- Check the windshield for cleanliness and condition
- Check the windshield wiper arms and wiper blades
- Check the road side front tire for inflation, condition of the tire, and depth of tread (> 4/32")
- Check that the road side compartment doors are latched and locked
- Check the road side rear tires for inflation, condition of the tires, and depth of tread (> 2/32")
- Check that the generator compartment door is latched and locked
- Check the curb side rear tires for inflation, condition of the tires, and depth of tread (> 2/32")
- Ensure that the leveling jacks are retracted and the awning & slide-outs are in and properly secured.
- Ensure that the shore power and/or battery charging cord(s) are disconnected and stowed in the proper compartment

COACH INTERIOR:

- Starting at the rear, move forward making sure all equipment is secured for travel.
- If slide-outs are equipped, ensure that both slide-outs are fully in and locked.
- Make final mirror and camera adjustments from the drivers seat for optimal road views.
- Test the windshield wipers for operation.
- After starting the engine, check the oil pressure and fuel levels.
- Before moving, do a traffic check to make sure the departure path is free of hazards